

**PWLMS Radon Test Results**  
**Testing Period: January 2014**

<b>Room</b>	<b>Start Date</b>	<b>End Date</b>	<b>Result (pCi/L)</b>
Room G-8	1/13/14	1/15/14	6.4
Room G-9	1/13/14	1/15/14	3.4

\*\*Room G-8 returned a level higher than 4.0 pCi/L during the January closed-conditions testing. HVAC adjustments were made to the system, and it was retested immediately thereafter. That testing returned the result below, well below 4.0 pCi/L. There is no need for any additional mitigation efforts at this time, and the room will be tested during the annual 2014-2015 winter closed-conditions testing per District protocol.

<b>Room</b>	<b>Start Date</b>	<b>End Date</b>	<b>Result (pCi/L)</b>
Room G-8	1/27/14	1/29/14	3.4