

WHS Radon Test Results
Testing Period: January 2014

Room	Start Date	End Date	Result (pCi/L)
Copy Room	1/13/14	1/15/14	3.4
Copy Room	1/13/14	1/15/14	No Result
Coach's Office	1/13/14	1/15/14	6.3
Coach's Office	1/13/14	1/15/14	No Result
Room 11 – Kiln Room	1/13/14	1/15/14	1.4
Room 11 – Kiln Room	1/13/14	1/15/14	No Result
Room 18 – Drama Office	1/13/14	1/15/14	0.7
Room 18 – Drama	1/13/14	1/15/14	1.1

**The coach's office continues to return testing levels higher than 4.0 pCi/L as shown during the January closed-conditions testing. HVAC adjustments were made to the system, and it was retested immediately thereafter. Several attempts at adjusting the HVAC system, including re-ducting the HVAC system, and additional tests were performed utilizing the District's CRM machine.

The results from those tests are below. Seeing that HVAC adjustments are not correcting the situation, Maintenance is currently installing a sub-slab depressurization system. This system will be complete by December 31, 2014, and the room will be tested during the annual winter closed-conditions testing.

Room	Start Date	End Date	Result (pCi/L)
Coach's Office	2/11/14	2/11/14	6.9
	2/18/14	2/18/14	5.8
	3/4/14	3/4/14	6.3